CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No: CTCE/BBMP/KRIDL/W.No.13/BM/Agg.G/2017-18 10.01.2018

TEST REPORT ON GRADATION OF AGGREGATES

* Customer	:	**Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
* Agency	:	**Technical Manager (West),** KRIDL, Bangalore.
* Name of work	:	Improvements to Roads and Asphalting at Kuvempu School road and other roads in Mallasandra Ward No.13, in Shettyhalli Sub Division, BBMP, Bangalore.
* Reference	:	BBMP/EE/DD/WO/144/2017-18 Dated: 21.12.2017
* Sample ID	:	Hot Mix Plant, Bangalore
Technical Reference	:	IS : 2386(Part -1)-1963 (RA-2011)
* Type of Mix	:	Bituminous Macadam
Date of Testing	:	10.01.2018

Total Weight of Sample: 5300 gm

Sieve Size, mm	Weight Retained, gm	% Retained	Cummulative % Retained	% Passing	Grade-II As per MORTH	Remarks
26.5	0	0	0	100	100	Gradation satisfies Grade-II MORTH Table 500-4 specification
19	365	6.89	6.89	93.11	90-100	
13.2	1680	31.70	38.58	61.42	56-88	
4.75	1485	28.02	66.60	33.40	16-36	
2.36	1125	21.23	87.83	12.17	4-19	
0.3	250	4.72	92.55	7.45	2-10	
0.075	95	1.79	94.34	5.66	0-8	

Total Weight of Sample: 5200 gm

Sieve Size, mm	Weight Retained, gm	% Retained	Cummulative % Retained	% Passing	Grade-II As per MORTH	Remarks
26.5	0	0	0	100	100	Gradation satisfies Grade-II MORTH Table 500-4 specification
19	415	7.98	7.98	92.02	90-100	
13.2	1585	30.48	38.46	61.54	56-88	
4.75	1670	32.12	70.58	29.42	16-36	
2.36	945	18.17	88.75	11.25	4-19	
0.3	380	7.31	96.06	3.94	2-10	
0.075	100	1.92	97.98	2.02	0-8	

* Information is furnished by the Customer/Representative

Note:

AE-13

⇒The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒Any Query regarding the report must be reported within 30 days from the date of issue.

Civiltech Consultants & Engineers

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.

Tele Fax : 23223227, Website : www.civiltechconsultants.com

E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

4th Block, Shakthi Ganapathinagar, Basaveshwaranagar, Bangalore-560 079.

Scanned by CamScanner

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No.: CTCE/BBMP/KRIDL/W.No.13/CSR-01/538/QB(BC)/2017-18 11.01.2018

TEST REPORT ON DETERMINATION OF BITUMEN CHARACTERISTICS

* Customer	:	**Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
* Agency	:	**Technical Manager (West),** KRIDL, Bangalore.
* Name of work	:	Improvements to Roads and Asphalting at Kuvempu School road and other roads in Mallasandra Ward No.13, in Shettyhalli Sub Division, BBMP, Bangalore.
* Reference	:	BBMP/EE/DD/WO/144/2017-18 Dated: 21.12.2017
* Sample ID	:	Bitumen
Source/ Location	:	Hot Mix Plant, Bangalore.
Sample Received on	:	09.01.2018
Period of Testing	:	11.01.2018

The results of the tests conducted on the bitumen sample are as follows:

Sl. No	Description	Test Method as per IS	Test Result	Requirement as per IS:73:2013
1	Penetration at 25 ^{0}C, 1/10 mm	IS :1203 -1978 (RA-2014)	67	60 to 70
2	Softening point, ^{0}C	IS :1205 -1978 (RA-2014)	48	Min. 45
3	Ductility at 27^{0}C, cm	IS :1208 -1978 (RA-2014)	100 >	Min. 50
4	Flash Point, ^{0}C	IS :1209 -1978 (RA-2014)	306	Min. 220

* Information is furnished by the Customer/Representative

Civil-Tech Consultants & Engineers Bangalore

Note:

⇒ This test report shall not be reproduced except in full, without written approval of the laboratory.

⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒ Any Query regarding the report must be reported within 30 days from the date of testing.

****

VIDYARANI P.K.
Technical Manager

AE-13

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

Scanned by CamScanner

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/KRIDL/W.No.13/BC/AIV/2017-18

11.01.2018

TEST REPORT ON IMPACT VALUE OF AGGREGATES

* Customer	:	**Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
* Agency	:	**Technical Manager (West),** KRIDL, Bangalore.
* Name of Work	:	Improvements to Roads and Asphalting at Kuvempu School road and other roads in Mallasandra Ward No.13, in Shettyhalli Sub Division, BBMP,
* Reference	:	BBMP/EE/DD/WO/144/2017-18 Dated: 21.12.2017
* Sample ID	:	Hot mix plant, Bangalore.
* Type of Mix	:	Bituminous Concrete
Technical Reference	:	IS: 2386 (Part- 4)-1963 (RA-2011)
Date of Testing	:	11.01.2018

Sl No.	Details	Trial No.		Average
		1	2	
1	Total weight of aggregate sample filling the cylindrical measure = W_1 g	380	382	
2	Weight of agregate passing 2.36 mm sieve after the test = W_2 g	78	88	
3	Weight of aggregate retained 2.36 mm sieve after the test = W_3 g	302	294	
4	Aggregate Impact value = percent fines 100* (W2/W1) percent	20.53	23.04	**21.78**

*Information is furnished by the Customer/Representative.

Civil Tech Consultants & Engineers Bangalore

Comments:

→ Maximum allowable Aggregate Impact value for Bituminous Concrete is 24%

Note:

⇒The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒Any Query regarding the report must be reported within 30 days from the date of testing.

****

Civil-tech Consultants & Engineers
#23/14, 7th Cross 3rd Stage 4th Block,
Shakthi Ganapathinagar,
Basaveshwaranagar, Bangalore-560 079.

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

Scanned by CamScanner

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory
An ISO 9001:2008 Certified Company
NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

Job No.: CTCE/BBMP/KRIDL/W.No.13/BC/Shape.T/2017-18 11.01.2018

TEST REPORT ON FLAKINESS INDEX & ELONGATION INDEX OF COARSE AGGREGATES

* Customer	:	**Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
* Agency	:	**Technical Manager (West),** KRIDL, Bangalore.
* Name of Work	:	Improvements to Roads and Asphalting at Kuvempu School road and other roads in Mallasandra Ward No.13, in Shettyhalli Sub Division, BBMP, Bangalore.
* Reference	:	BBMP/EE/DD/WO/144/2017-18 Dated: 21.12.2017
* Sample ID	:	Hot mix plant, Bangalore
Technical Reference	:	IS : 2386(Part -1)-1963 (RA-2011)
* Type of Mix	:	Bituminous Concrete
Date of Testing	:	11.01.2018

Sl.No.	Description	Result
1	Flakiness Index	11.65%
2	Elongation Index	13.15%
3	Combined Flakiness & Elongation Index	24.80%

*Information is furnished by the Customer/Representative.

Comments:

→ Maximum allowable Flakiness & Elongation Index for Bituminous Concrete is 30%

Note:

⇒The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒Any Query regarding the report must be reported within 30 days from the date of testing.

****

Civil-tech Consultants & Engineers
#23/14, 7th Cross, 3rd Stage, 4th Block,
Shakthi Ganapathinagar,
Basaveshwaranagar, Bangalore-560 079.

AE-13

Scanned by CamScanner

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory
An ISO 9001:2008 Certified Company
NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

Job No.: CTCE/BBMP/KRIDL/W.No.13/BC/Stripping/2017-18 12.01.2018

TEST REPORT ON STRIPPING VALUEOF ROAD AGGREGATES (STATIC IMMERSION TEST)

* Customer	:	**Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
* Agency	:	**Technical Manager (West),** KRIDL, Bangalore.
* Name of Work	:	Improvements to Roads and Asphalting at Kuvempu School road and other roads in Mallasandra Ward No.13, in Shettyhalli Sub Division, BBMP, Bangalore.
* Reference	:	BBMP/EE/DD/WO/144/2017-18 Dated: 21.12.2017
Technical Reference	:	IS: 6241
* Type of Mix	:	Bituminous Concrete
Date of Testing	:	12.01.2018

Type of binder : 60/70
Percentage of binder used : 5.00% by wt.
Total weight of aggregate : 200 g
Total weight of binder : 10.00 g
Temperature of water-bath : 40° C

Observation Number	Stripping, Percentage	Average, Percentage	Average Retained Coating, %
1	3.0	3.10	96.90
2	3.1		
3	3.2		

*Information is furnished by the Customer/Representative.

Comments:

→ Minimum allowable Aggregate retained coating for Bituminous Concrete is 95%

Note:

⇒The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒Any Query regarding the report must be reported within 30 days from the date of testing.

****

Civil-tech Consultants & Engineers
#23/14, 7th Cross, 3rd Stage, 4th Block,
Shakthi Ganapathinagar,
Basaveshwaranagar, Bangalore-560 079.

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

Scanned by CamScanner